

CHANGE ORDER NO.: 1

Owner: City of Panama City
 Engineer: Mott MacDonald Florida, LLC
 Contractor: Marshall Brothers C&E, Inc.
 Project: Project Storm Group I
 Contract Name: PC 26-014

Owner's Project No.: PC 26-014
 Engineer's Project No.: 502101523
 Contractor's Project No.:

Date Issued: 9/30/2026 Effective Date of Change Order: Panama City, City
 Commission Approval

The Contract is modified as follows upon execution of this Change Order:

Description:

See Next Page "Summary of Change Order Items"

Attachments:

Quote for new materials from Marshall Brothers Construction & Engineering, Inc.

Change in Contract Price	Change in Contract Times
Original Contract Price: \$ 1,199,749.00	Original Contract Times: Substantial Completion: 150 days Ready for final payment: 150 days
[Increase] [Decrease] from previously approved Change Orders No. __ to No. __: \$ N/A	[Increase] [Decrease] from previously approved Change Orders No. __ to No. __: Substantial Completion: N/A Ready for final payment: N/A
Contract Price prior to this Change Order: \$ 1,199,749.00	Contract Times prior to this Change Order: Substantial Completion: 150 days Ready for final payment: 150 days
[Increase] this Change Order: \$ 74,978.00	[Increase] [Decrease] this Change Order: Substantial Completion: 0 days Ready for final payment: 0 days
Contract Price incorporating this Change Order: \$ 1,274,727.00	Contract Times with all approved Change Orders: Substantial Completion: 150 days Ready for final payment: 150 days

Recommended by Engineer (if required) Accepted by Contractor

By: [Signature] [Signature]

Title: PROJECT MANAGER President

Date: 9/30/26 9/30/26

Authorized by Owner Approved by Funding Agency (if applicable)

By: _____

Title: _____

Date: _____

SUMMARY OF CHANGE ORDER ITEMS

1. **Lift Station #41 Bypass Pump Installation** – Due to issues with the existing bypass pump located at Lift Station #41, the City requested Marshall Brothers to explore the cost of replacing the existing bypass pump with a new bypass pump provided by the City. The proposed scope includes demolishing the existing 14-inch bypass pump piping at the station and replacing with new 12-inch piping necessary for the installation of a complete and functional bypass pump provided by the City. Per the attached quote for new materials from Marshall Brothers Construction and Engineering, Inc., the Lift Station #41 bypass pump installation is added at a cost of \$74,978.00. No change in project time is associated with this item.
2. **Deduction of Contingency** – The executed motion (by the City Commission) included \$59,987.45. It is hereby reduced (\$74,978.00). The remaining balance of the contingency is \$0.00. As a result, the change order requires approval from the City Commission to become effective.

Change to Contract Price:

With the addition of item (1) and the deduction of item (2), the total cost of \$74,978.00 is hereby added to the contract resulting in a new contract price of \$1,274,727.00.

Change to Contract Time:

Zero (0) total days are hereby added to the contract resulting in the same substantial completion date of February 5th, 2027.

From: Ricky Ramie <ricky.ramie@marshallbrothers.us>
Sent: Wednesday, September 9, 2026 2:33 PM
To: Cale Madden
Cc: Matt Marshall; Matthew Murzyn; Olivia Corcoran; Scott Marshall; Ricky Ramie
Subject: Lift Station 41 Bypass Pump Installation - Project Storm I

Cale,

Regarding lift station 41, the price for installing the city provided bypass pump is \$74,978.00

Let me know if you have any questions

Thank you

Ricky Ramie
Project Manager
Marshall Brothers Construction & Engineering, Inc.
ricky.ramie@marshallbrothers.us
2305 Transmitter Rd. Panama City, FL 32404
Cell: 850.896.7550 | Office: 850.265.8742